

SITE WORKS & SERVICES WORK COMPLETION CERTIFICATE No:
MINE NAME: NYAKABINGO MINE
DATE: 21/1/2025

PROJECT TITLE	ULTRAFINES RECOVERY TESTWORK	
PO/CONTRACT NO.	PO2449	
NAME OF CONTRACTOR	COREMET MINERAL PROCESSING	
STATUS OF COMPLETION (%)	50%	
AMOUNT PAYABLE (EXCLUDING VAT & WITHHOLDING TAXES)		
VAT		
WITHHOLDING TAX		
FINAL VALUATION DUE (VAT & WITHHOLDING TAX INCLUSIVE)		
Contract Value Excl. Taxes		Contract Balance (PO/Contract Value - Invoices)
Currency: ZAR	PO/Contract Value: 247,316.45	
Invoice No. 100560	Amount: 151,357.67	
Invoice No.	Amount:	
Invoice No.	Amount:	
Invoice No.	Amount:	

APPROVAL

DOA	NAME	DESIGNATION	SIGNATURE	DATE
SUPPLIER: COREMET MINERAL PROCESSING	MARIE COLYN	FINANCIAL AND OFFICE ADMINISTRATOR	<i>Marie Colyn</i>	21/1/2025
MANDATORY: TRINITY PR HOD	RONALD TOLEDO	GROUP METALLURGIST – TRINITY METALS LTD.	<i>RAP Toledo</i>	21/1/2025
MANDATORY: MINE FINANCIAL MANAGER				
CEO as per DOA				
MINE FINANCIAL MANAGER PAYMENT/TELEGRAPHIC TRANSFER	DATE PAID/BANK INSTRUCTED:	DATE TELEGRAPHIC TRANSFER:	AMOUNT:	

